

EARZ Open Cut 2

Preliminary Schedule

Activity Name	Start Date	Finish Date	Duration (Work Days)	Dec 04					Jan 05				Feb 05				Mar 05				Apr 05				May 05							
				28	5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29		
OC-2 - EARZ 04-4502	11/29/04	6/8/05	138.00	[Gantt bar]																												
PR 58 - Brookhollow Dr.	11/29/04	12/28/04	22.00	[Gantt bar]																												
ROW Permit	11/29/04	12/3/04	5.00	[Gantt bar]																												
Construction	12/6/04	12/20/04	11.00	[Gantt bar]																												
Post Video Review	12/21/04	12/27/04	5.00	[Gantt bar]																												
Complete	12/28/04	12/28/04	1.00	[Gantt bar]																												
PR 60 - Encino Grande	11/29/04	12/31/04	25.00	[Gantt bar]																												
ROW Permit	11/29/04	12/10/04	10.00	[Gantt bar]																												
Construction	12/20/04	12/23/04	4.00	[Gantt bar]																												
Post Video Review	12/24/04	12/30/04	5.00	[Gantt bar]																												
Complete	12/31/04	12/31/04	1.00	[Gantt bar]																												
PR 59 - Rio Seco	12/13/04	1/19/05	28.00	[Gantt bar]																												
ROW Permit	12/13/04	12/31/04	15.00	[Gantt bar]																												
Construction	1/3/05	1/11/05	7.00	[Gantt bar]																												
Post Video Review	1/12/05	1/18/05	5.00	[Gantt bar]																												
Complete	1/19/05	1/19/05	1.00	[Gantt bar]																												
PR 40-42 - Thousand Oaks	1/4/05	1/20/05	13.00	[Gantt bar]																												
Construction	1/4/05	1/12/05	7.00	[Gantt bar]																												
Post Video Review	1/13/05	1/19/05	5.00	[Gantt bar]																												
Complete	1/20/05	1/20/05	1.00	[Gantt bar]																												
PR 39 - Turkey Ledge	1/17/05	1/31/05	11.00	[Gantt bar]																												
Construction	1/17/05	1/21/05	5.00	[Gantt bar]																												
Post Video Review	1/24/05	1/28/05	5.00	[Gantt bar]																												
Complete	1/31/05	1/31/05	1.00	[Gantt bar]																												
PR 46 - Malibu Colony	1/17/05	2/3/05	14.00	[Gantt bar]																												
Construction	1/17/05	1/26/05	8.00	[Gantt bar]																												
Post Video Review	1/27/05	2/2/05	5.00	[Gantt bar]																												
Complete	2/3/05	2/3/05	1.00	[Gantt bar]																												
PR 26 - Zavala at RR	12/6/04	2/11/05	50.00	[Gantt bar]																												
RR Permit	12/6/04	1/25/05	37.00	[Gantt bar]																												
Construction	1/25/05	2/3/05	8.00	[Gantt bar]																												
Post Video Review	2/4/05	2/10/05	5.00	[Gantt bar]																												
Complete	2/11/05	2/11/05	1.00	[Gantt bar]																												
PR 51 - Spring Garden	1/17/05	2/28/05	31.00	[Gantt bar]																												
ROW Permit	1/17/05	1/28/05	10.00	[Gantt bar]																												
Construction	1/31/05	2/18/05	15.00	[Gantt bar]																												
Post Video Review	2/21/05	2/25/05	5.00	[Gantt bar]																												
Complete	2/28/05	2/28/05	1.00	[Gantt bar]																												
PR 32 - Spring Hill Dr.	2/7/05	3/4/05	20.00	[Gantt bar]																												
Construction	2/7/05	2/24/05	14.00	[Gantt bar]																												
Post Video Review	2/25/05	3/3/05	5.00	[Gantt bar]																												
Complete	3/4/05	3/4/05	1.00	[Gantt bar]																												
PR 27 - UPRR at DeZavala	12/6/04	3/7/05	66.00	[Gantt bar]																												
RR Permit	12/6/04	2/18/05	55.00	[Gantt bar]																												
Construction	2/19/05	2/25/05	5.00	[Gantt bar]																												
Post Video Review	2/28/05	3/4/05	5.00	[Gantt bar]																												
Complete	3/7/05	3/7/05	1.00	[Gantt bar]																												
			T: 482.00																													

EARZ Open Cut 2

Preliminary Schedule

Activity Name	Start Date	Finish Date	Duration (Work Days)	Dec 04					Jan 05					Feb 05					Mar 05				Apr 05				May 05					
				28	5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29		
PR 28 - Vance Johnson - RR	12/6/04	3/16/05	73.00	[Gantt bar from Dec 6 to Mar 16]																												
RR Permit	12/6/04	2/27/05	60.00	[Gantt bar from Dec 6 to Feb 27]																												
Construction	2/28/05	3/8/05	7.00	[Gantt bar from Feb 28 to Mar 8]																												
Post Video Review	3/9/05	3/15/05	5.00	[Gantt bar from Mar 9 to Mar 15]																												
Complete	3/16/05	3/16/05	1.00	[Gantt bar at Mar 16]																												
PR 30-31 - Spring Lake Dr	2/28/05	3/30/05	23.00	[Gantt bar from Feb 28 to Mar 30]																												
Construction	2/28/05	3/22/05	17.00	[Gantt bar from Feb 28 to Mar 22]																												
Post Video Review	3/23/05	3/29/05	5.00	[Gantt bar from Mar 23 to Mar 29]																												
Complete	3/30/05	3/30/05	1.00	[Gantt bar at Mar 30]																												
PR 34-35 - Willow Moss	3/14/05	4/11/05	21.00	[Gantt bar from Mar 14 to Apr 11]																												
Construction	3/14/05	4/1/05	15.00	[Gantt bar from Mar 14 to Apr 1]																												
Post Video Review	4/4/05	4/8/05	5.00	[Gantt bar from Apr 4 to Apr 8]																												
Complete	4/11/05	4/11/05	1.00	[Gantt bar at Apr 11]																												
PR 37 - Ledgestone Dr.	3/14/05	4/19/05	27.00	[Gantt bar from Mar 14 to Apr 19]																												
ROW Permit	3/14/05	3/25/05	10.00	[Gantt bar from Mar 14 to Mar 25]																												
Construction	3/28/05	4/11/05	11.00	[Gantt bar from Mar 28 to Apr 11]																												
Post Video Review	4/12/05	4/18/05	5.00	[Gantt bar from Apr 12 to Apr 18]																												
Complete	4/19/05	4/19/05	1.00	[Gantt bar at Apr 19]																												
PR 47 - 1604 and Bulverde	4/5/05	5/2/05	20.00	[Gantt bar from Apr 5 to May 2]																												
Construction	4/5/05	4/22/05	14.00	[Gantt bar from Apr 5 to Apr 22]																												
Post Video Review	4/25/05	4/29/05	5.00	[Gantt bar from Apr 25 to Apr 29]																												
Complete	5/2/05	5/2/05	1.00	[Gantt bar at May 2]																												
PR 48-49 - Fancy Saddle	4/11/05	6/8/05	43.00	[Gantt bar from Apr 11 to Jun 8]																												
ROW Permit	4/11/05	4/22/05	10.00	[Gantt bar from Apr 11 to Apr 22]																												
Construction	4/26/05	5/31/05	26.00	[Gantt bar from Apr 26 to May 31]																												
Post Video Review	6/1/05	6/7/05	5.00	[Gantt bar from Jun 1 to Jun 7]																												
Complete	6/8/05	6/8/05	1.00	[Gantt bar at Jun 8]																												
T: 482.00				28	5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29		