

SAN ANTONIO WATER SYSTEM
PROJECT NO. 04-4501
EARZ OPEN CUT PHASE 1

ID	Task Name	Start	Finish	% Compl	July	August	September	October	November	December
					Jul	Aug	Sep	Oct	Nov	Dec
1	Notice to Proceed	Thu 7/15/04	Thu 7/15/04	100%						
2	Submittal Review/Material Delivery	Sun 7/18/04	Fri 7/30/04	100%						
3	Mobilization	Mon 7/26/04	Fri 8/6/04	100%						
4	Jobs 6,11,&12	Mon 8/9/04	Wed 8/25/04	100%						
5	Jobs 3 & 5	Thu 8/26/04	Fri 9/3/04	100%						
6	Job 13	Mon 9/6/04	Tue 9/14/04	100%						
7	Job 24 & 25	Wed 9/15/04	Tue 9/21/04	100%						
8	Job 14	Wed 9/22/04	Fri 10/1/04	100%						
9	Job 8	Mon 10/4/04	Wed 10/13/04	100%						
10	Job 20 & 21	Thu 10/14/04	Thu 10/21/04	100%						
11	Jobs 9 & 10	Fri 10/22/04	Wed 11/10/04	100%						
12	Jobs 15 & 16	Thu 11/11/04	Thu 12/2/04	75%						
13	Jobs 1 & 2	Fri 12/3/04	Tue 12/14/04	0%						
14	Demobilization	Wed 12/15/04	Mon 12/20/04	0%						

SAWS EARZ OPEN CUT PHASE 1 PROJECT SCHEDULE Date: Wed 11/24/04	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	